

T.D Construction Testing Ltd, Date: 09 November 2016

Gerard Hall Test Report Ref: STR 488388

40 Lord Street St Helens Merseyside

WA10 2SD Page 1 of 2

Client: Galiford Try

Contract: FAS Waller Hill

LABORATORY TEST REPORT

To determine the Coefficient of Permeability under constant head **TEST REQUIREMENTS:**

conditions in a Triaxial Cell in accordance with

BS 1377: Part 6: 1990: Clause 6.

SAMPLE DETAILS:

Certificate of sampling received: No

Laboratory Ref. No: S60990

Client Ref. No: Lab/16/1436 - WH133

Date and Time of Sampling: 12/10/2016 Date of Receipt at Lab: 17/10/2016 Date of Start of Test: 25/10/2016

Sampling Location: All one layer on Dam South

Name of Source: Soil Hill Method of Sampling: **Core Cutter** Client

Sampled By:

Material Description: **Brown Mudstone**

N/A **Target Specification:**

Dyfed Jones

Job Coordinator

RESULTS:

See attached

Comments

None

Certificate

Prepared by:-

Approved by: - Elizaber

Eric Goulden

Technical Manager





Test Report Ref: STR 488388 - Page 2 of 2

TEST RESULTS

Sample condition: Undisturbed

Method of Remoulding (If applicable): N/A

 Specimen Details:
 Initial:
 Final:

 Diameter:
 101.2 mm
 N/A

 Height:
 103.4 mm
 N/A

 Moisture Content:
 13.9 %
 16.0 %

 Bulk density:
 2.252 Mg/m³
 2.338 Mg/m³

Dry density: 2.252 Mg/m 2.338 Mg/m 2.338 Mg/m 2.016 Mg/m³

<u>Saturation stage</u>: Performed in accordance with clause 5.4.3 - Saturation by increments of cell pressure and

back pressure.

Initial pore pressure coefficient,B: 0.22
Final pore pressure coefficient,B: 0.96

Duration of stage: 7 days

Consolidation stage:

Effective pressure: 100 kPa

Duration of stage: 2 days

Permeability stage:

Pressure difference across specimen:

Mean effective stress:

Duration of stage

Coefficient of Permeability (k_v) at 20°C =

20 kPa

1 day

2 kPa

